

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
4987-02-72	BROWN	OFF-SYS	206	\$250,000 - \$499,999	\$250,000 - \$499,999		09/25/16	C GREEN BAY, METRO SERVICE AREA	Advanced
								ADM/MASS TRANSIT BUSES	
								C GREEN BAY, TWO BUSES	
3271-00-71	BROWN	LOC-STR	205	\$500,000 - \$749,999	\$500,000 - \$749,999		03/12/19	V SUAMICO, CTH HS	Advanced
								CONST REPLACEMENT	
								SUAMICO RIVER BRIDGE B-05-0437	
4508-08-71	BROWN	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999	03/13/18	02/11/20	T MORRISON, PARK VIEW RD	Deferred
								CONST/BRRPL B-05-0425	
								DEVILS RIVER BRIDGE & APPROACHES	
4516-08-00	BROWN	LOC-STR	206	\$250,000 - \$499,999	\$250,000 - \$499,999		06/25/17	V BELLEVUE, MANITOWOC ROAD	Advanced
								DSGN/RECONDITIONING	
								ALLOUEZ AVE. - KEWAUNEE RD	
4519-09-71	BROWN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999	02/13/18	02/11/20	T WRIGHTSTOWN, COUNTY LINE RD	Deferred
								CONST/BRRPL-B-5-424	
								GOLDEN CREEK BRIDGE & APPROACHES	
4546-02-00	BROWN	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		09/25/16	T WRIGHTSTOWN, CTH D	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								PLUM CREEK BRIDGE	
4546-02-71	BROWN	LOC-STR	205	\$500,000 - \$749,999	\$500,000 - \$749,999		03/12/19	T WRIGHTSTOWN, CTH D	Advanced
								CONSTRUCTION/BRIDGE REPLACEMENT	
								PLUM CREEK BRIDGE	
4556-03-00	BROWN	LOC-STR	206	\$250,000 - \$499,999	\$250,000 - \$499,999		10/25/16	V BELLEVUE, CTH GV	Advanced
								DESIGN/RECONSTRUCTION	
								HOFFMAN RD - STH 172	
4603-05-00	BROWN	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		09/25/16	V BELLEVUE, CTH V	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								BOWER CREEK BRIDGE	
4603-05-71	BROWN	LOC-STR	205	\$750,000 - \$999,999	\$750,000 - \$999,999		11/12/19	V BELLEVUE, CTH V	Advanced
								CONST/BRIDGE REPLACEMENT	
								BOWER CREEK BRIDGE	
4616-03-71	BROWN	LOC-STR	206	\$3,000,000 - \$3,999,999	\$3,000,000 - \$3,999,999		12/11/18	T WRIGHTSTOWN, CTH ZZ	Advanced
								CONST/RECONSTRUCTION	
								CLAY ST - MEADOWLARK RD	
9269-07-00	BROWN	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		04/25/19	T PITTSFIELD, BROOKSIDE DRIVE	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								DESIGN/BRIDGE REPLACEMENT	
								SOUTH BRANCH SUAMICO RIVER BRIDGE	
9269-07-71	BROWN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		04/09/19	T PITTSFIELD, BROOKSIDE DRIVE	Advanced
								CONST/BRIDGE REPLACEMENT	
								SOUTH BRANCH SUAMICO RIVER BRIDGE	
9286-05-00	BROWN	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		11/25/19	V SUAMICO, CTH J	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								SUAMICO RIVER BRIDGE	
9286-05-71	BROWN	LOC-STR	205	\$750,000 - \$999,999	\$750,000 - \$999,999		11/12/19	V SUAMICO, CTH J	Advanced
								CONST/BRIDGE REPLACEMENT	
								SUAMICO RIVER BRIDGE	
4125-08-01	BROWN	STH-029	303	\$0 - \$99,999	\$0 - \$99,999		01/01/16	GREEN BAY-KEWAUNEE	Advanced
								DESIGN/RESURF LEVEL IMPROVEMENT	
								USH 141-S HURON ROAD	
4125-08-71	BROWN	STH-029	303	\$4,000,000 - \$4,999,999	\$4,000,000 - \$4,999,999	07/14/20	02/12/19	GREEN BAY-KEWAUNEE	Advanced
								CONST/RESURFACE	
								MANITOWOC ROAD-EAST COUNTY LINE	
4125-08-72	BROWN	STH-029	303	\$0 - \$99,999	\$100,000 - \$249,999		02/12/19	GREEN BAY-KEWAUNEE	Advanced
								CONST/RESURF LEVEL IMPROVEMENT	
								USH 141-S HURON ROAD	
4085-39-40	BROWN	STH-057	303	\$0 - \$99,999	\$0 - \$99,999	07/25/17	12/25/20	C DEPERE, BROADWAY STREET	Deferred
								UTIL/PLACEHOLDER	
								RANDAL AVENUE-NPL P-HOLD	
4501-00-00	CALUMET	LOC-STR	206	\$100,000 - \$249,999	\$100,000 - \$249,999		10/25/16	C NEW HOLSTEIN	Advanced
								DESIGN/RESURFACE	
								CLARK STREET-MANITOWOC CALUMET CO	
4501-00-71	CALUMET	LOC-STR	206	\$750,000 - \$999,999	\$750,000 - \$999,999		11/13/18	C NEW HOLSTEIN	Advanced
								CONST/RESURFACE	
								CLARK STREET-MANITOWOC CALUMET CO	
4670-12-60	CALUMET	STH-055	303	\$750,000 - \$999,999	\$1,000,000 - \$1,999,999	05/09/17	01/14/25	SHERWOOD-KAUKAUNA	Deferred
								CONST/RDMTN	
								USH 10-MORNINGSIDE DRIVE	
8110-07-62	CHIPPEWA	STH-064	303	\$0 - \$99,999	\$0 - \$99,999	06/25/16	08/25/88	DEACTIVATE CONNORSVILLE - BLOOMER	Deferred
								CONSTR/CULVERT PIPE REPLACEMENT/LFA	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								10TH STREET TO 22ND STREET	
1190-05-95	CHIPPEWA	USH-053	303	\$0 - \$99,999	\$0 - \$99,999		03/25/16	CTH B TO STH 64 (NORTH & SOUTH BND)	Advanced
								TRF MITIGATION CONSTR ID 1190-05-75	
								CHIPPEWA FALLS - NEW AUBURN	
1009-91-92	COLUMBIA	LOC-STR	207	\$0 - \$99,999	\$100,000 - \$249,999		06/25/18	SPRING STREET	Advanced
								CP X-ING SIGNALS & GATES	
								CITY OF COLUMBUS, COLUMBIA COUNTY	
5992-09-85	DANE	CTH-M	206	\$12,000,000 - \$12,999,999	\$17,000,000 - \$19,999,999	12/13/16	08/08/17	CITY OF MADISON, CTH M	Increase
								CONST OPS/RECONSTRUCTION	
								CTH PD TO VALLEY VIEW ROAD	
5992-09-36	DANE	CTH-PD	206	\$7,000,000 - \$7,999,999	\$7,000,000 - \$7,999,999	01/09/18		C OF MADISON, CTH PD	Deferred
								CONST OPS/RECONSTRUCTION	
								NINE MOUND ROAD TO CTH M	
1007-11-44	DANE	IH -039	302	\$0 - \$99,999	\$100,000 - \$249,999		06/25/16	ILLINOIS STATE LINE - MADISON	Advanced
								UTL OPS/1007-10-86/PARCEL 202	
								CTH N INTERCHANGE	
1007-11-45	DANE	IH -039	302	\$0 - \$99,999	\$0 - \$99,999		06/25/16	ILLINOIS STATE LINE - MADISON	Advanced
								UTL OPS/1007-10-86/PARCEL 205	
								CTH N INTERCHANGE	
1007-11-46	DANE	IH -039	302	\$0 - \$99,999	\$250,000 - \$499,999		06/25/16	ILLINOIS STATE LINE - MADISON	Advanced
								UTL OPS/1007-10-86/PARCEL 200	
								CTH N INTERCHANGE	
1007-11-78	DANE	IH -039	302	\$0 - \$99,999	\$0 - \$99,999		06/25/16	ILLINOIS STATE LINE - MADISON	Advanced
								ITS PO 1007-10-79/FY 2016	
								MAPLE GROVE RD TO EAST CHURCH RD	
5849-00-11	DANE	LOC-STR	206	\$4,000,000 - \$4,999,999	\$6,000,000 - \$6,999,999	03/14/17	03/14/17	CITY OF FITCHBURG, LACY ROAD	Increase
								CONST OPS/RECONSTRUCTION	
								RESEARCH PARK DRIVE TO SYENE ROAD	
3070-00-07	DANE	STH-073	303	\$100,000 - \$249,999	\$100,000 - \$249,999	01/01/16		IH 39 - COLUMBUS	Deferred
								WETLAND MONITORING/3070-00-74	
								FADNESS ROAD TO LONDON ROAD	
4150-17-40	DOOR	STH-057	303	\$0 - \$99,999	\$0 - \$99,999		01/25/17	BAILEYS HARBOR - SISTER BAY	Advanced
								UTILITY PLACEHOLDER	
								CTH Q - STH 42	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
1199-00-05	DOUGLAS	IH -535	303	\$0 - \$99,999	\$100,000 - \$249,999	03/25/15	03/25/16	SUPERIOR - DULUTH	Advanced
								PENG/BRMNT/GUSSET REPAIR/MNDOT LEAD	
								STLOUIS RV BR/B16-0005-0001 TO 0005	
7600-01-74	DUNN	USH-012	303	\$0 - \$99,999	\$500,000 - \$749,999		12/12/17	C MENOMONIE, BROADWAY STREET	Advanced
								CONSTRUCT/EMBANKMENT STABILIZATION	
								CHERRY AVENUE TO LAKE AVENUE	
7600-01-04	DUNN	USH-012	303	\$0 - \$99,999	\$0 - \$99,999		01/01/16	C MENOMONIE, BROADWAY STREET	Advanced
								DESIGN/EMBANKMENT STABILIZATION	
								CHERRY AVENUE TO LAKE AVENUE	
3876-05-00	FOND DU LAC	LOC-STR	206	\$250,000 - \$499,999	\$250,000 - \$499,999		07/25/17	V OAKFIELD, CTH D	Advanced
								DSGN/RECONSTRUCTION	
								CTH Y - N. SCHOOL STREET	
4986-08-71	FOND DU LAC	LOC-STR	205	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999		03/12/19	C FOND DU LAC, W ARNDT STREET	Advanced
								CONST/BRIDGE REPLACEMENT	
								FOND DU LAC RIVER BRIDGE	
1430-18-71	FOND DU LAC	STH-023	303	\$6,000,000 - \$6,999,999	\$3,000,000 - \$3,999,999	09/10/19	03/12/19	ROSENDALE - FOND DU LAC	Decrease
								CONST/RESUR	
								BECKER BLVD-TOWNLINE ROAD	
1430-18-72	FOND DU LAC	STH-023	303	\$0 - \$99,999	\$1,000,000 - \$1,999,999		03/12/19	ROSENDALE - FOND DU LAC	Advanced
								CONST/RESUR	
								TOWNLINE ROAD-CTH VVV	
1430-18-73	FOND DU LAC	STH-023	303	\$0 - \$99,999	\$1,000,000 - \$1,999,999		03/12/19	ROSENDALE - USH 41	Advanced
								CONST/MISC-HSIP 1B	
								BECKER BLVD-CTH VVV	
9813-01-00	FOREST	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		06/25/17	T CRANDON, COLE ROAD	Advanced
								DESIGN/REPLACEMENT	
								WOLF RIVER BRIDGE P-21-0912	
9813-01-70	FOREST	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		11/13/18	T CRANDON, COLE ROAD	Advanced
								CONST/REPLACEMENT	
								WOLF RIVER BRIDGE P-21-0912	
1650-07-42	GRANT	USH-061	303	\$0 - \$99,999	\$0 - \$99,999		11/25/17	DICKEYVILLE - LANCASTER	Advanced
								UTL OPS	
								PITZEN LANE TO HICKORY LANE	
1650-07-43	GRANT	USH-061	303	\$0 - \$99,999	\$0 - \$99,999		11/25/17	DICKEYVILLE - LANCASTER	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								UTL OPS	
								PLATTE RIVER BRIDGE B-22-XXX	
5660-00-43	GREEN	STH-059	303	\$0 - \$99,999	\$0 - \$99,999	03/25/16		MONROE - EVANSVILLE	Deferred
								UTL OPS	
								WEISS LANE TO S JUNCTION STH 104	
1690-00-03	GREEN	STH-069	303	\$0 - \$99,999	\$0 - \$99,999		01/01/16	ILLINOIS STATE LINE - MONROE	Advanced
								DES OPS/FREIGHT MITIGATION	
								OSOW TRUCK PULL OFF	
1690-00-73	GREEN	STH-069	303	\$0 - \$99,999	\$500,000 - \$749,999		05/08/18	ILLINOIS STATE LINE - MONROE	Advanced
								CONST OPS/FREIGHT MITIGATION	
								OSOW TRUCK PULL OFF	
1023-02-70	JACKSON	IH -094	303	\$0 - \$99,999	\$0 - \$99,999	04/25/16	08/25/88	DEACTIVATE/OSSEO - BLACK RIVER FLS	Deferred
								MIS CONSTR/PROCUREMENT ITS ITEMS	
								WEST COUNTY LINE TO STH 95(EB & WB)	
1009-95-24	JACKSON	LOC-STR	207	\$100,000 - \$249,999	\$100,000 - \$249,999	06/25/17	06/25/20	CHERRY RD	Deferred
								UP CROSSING SIGNALS & GATES	
								TOWN OF ALMA	
1066-06-22	JEFFERSON	IH -094	303	\$0 - \$99,999	\$0 - \$99,999		12/25/16	LAKE MILLS - OCONOMOWOC	Advanced
								RE OPS	
								CTH Q BRIDGE B-28-0043	
1016-02-60	JUNEAU	IH -090	303	\$4,000,000 - \$4,999,999	\$2,000,000 - \$2,999,999	03/14/17	01/10/17	CAMP DOUGLAS - PORTAGE	Decrease
								CONST/MEDIAN CABLE GUARD	
								CTH H TO STH 33; MEDIAN CABLE GUARD	
3210-00-56	KENOSHA	CTH-S	206	\$100,000 - \$249,999	\$100,000 - \$249,999		07/25/18	CTH S	Advanced
								RR/NEW RR CROSSING SURFACE	
								UNION PACIFIC RR XING 176893V	
5085-00-00	LA CROSSE	CTH-GI	206	\$0 - \$99,999	\$100,000 - \$249,999		07/25/16	SHELBY - GREENFIELD	Advanced
								CONST/PVRPLA/FEDERAL LANDS PROGRAM	
								CTH GI TO STH 35	
5085-00-70	LA CROSSE	CTH-GI	206	\$0 - \$99,999	\$3,000,000 - \$3,999,999		03/13/18	SHELBY - GREENFIELD	Advanced
								CONST/PVRPLA/FEDERAL LANDS PROGRAM	
								CTH GI TO STH 35	
7570-02-61	LA CROSSE	STH-016	303	\$250,000 - \$499,999	\$250,000 - \$499,999	02/25/16	03/25/16	I 90 - WEST SALEM	Deferred
								LFA/TREE CUTTING	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								LANDFILL ROAD TO VETERANS PARK	
7575-08-40	LA CROSSE	STH-016	303	\$0 - \$99,999	\$0 - \$99,999	02/25/16	03/25/16	CASS STREET, C LACROSSE	Deferred
								UTL OPS/LEVEL OF EFFORT	
								4TH STREET TO 7TH STREET	
7930-08-60	LA CROSSE	STH-108	303	\$250,000 - \$499,999	\$0 - \$99,999	03/25/25	07/25/16	STH 16-NORTH COUNTY LINE	Advanced
								LFA/SIGNS& MARKING ON NEW STH 108	
								FR CTH C NLY TO LAX/JACKSON CO LN	
5245-02-21	LAFAYETTE	STH-023	303	\$0 - \$99,999	\$250,000 - \$499,999		07/25/17	STH 11 - MINERAL POINT	Advanced
								R/E OPS	
								COUNTY SHOP RD - CTH F	
5590-03-41	LAFAYETTE	STH-078	303	\$0 - \$99,999	\$0 - \$99,999	03/25/16		WIOTA - ARGYLE	Deferred
								UTL OPS	
								CHERRY CREEK BRIDGE B-33-0093	
5590-03-42	LAFAYETTE	STH-078	303	\$0 - \$99,999	\$0 - \$99,999	03/25/16		WIOTA - ARGYLE	Deferred
								UTL OPS - TDS TELECOM - COMLN	
								CTH D TO SOUTH LIMIT V ARGYLE	
5590-03-43	LAFAYETTE	STH-078	303	\$0 - \$99,999	\$0 - \$99,999	03/25/16		WIOTA - ARGYLE	Deferred
								UTL OPS - SCENIC RIVERS - ELEC	
								CTH D TO SOUTH LIMIT V ARGYLE	
9391-00-00	LANGLADE	CTH-Y	205	\$0 - \$99,999	\$0 - \$99,999		06/25/17	HOGARTY - ANTIGO	Advanced
								DESIGN/REPLACEMENT	
								SPRING BROOK BRIDGE P-34-0705	
9848-00-00	LANGLADE	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		06/25/16	T VILAS, COUNTY LINE ROAD	Advanced
								DESIGN/REPLACEMENT	
								PINE RIVER BRIDGE P-34-0906	
9848-00-70	LANGLADE	LOC-STR	205	\$500,000 - \$749,999	\$500,000 - \$749,999		11/13/18	T VILAS, COUNTY LINE ROAD	Advanced
								CONST/REPLACEMENT	
								PINE RIVER BRIDGE P-34-0906	
4308-10-00	MANITOWOC	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		10/25/16	T CENTERVILLE, CTH X	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								FISHER CREEK BRIDGE	
4308-10-71	MANITOWOC	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		03/12/19	T CENTERVILLE, CTH X	Advanced
								CONST/BRIDGE REPLACEMENT	
								FISHER CREEK BRIDGE	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
4317-09-00	MANITOWOC	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		11/25/16	T COOPERSTOWN, COOPERSTOWN ROAD	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								BRANCH DEVILS RIVER	
4317-09-71	MANITOWOC	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		07/09/19	T COOPERSTOWN, COOPERSTOWN ROAD	Advanced
								CONST/BRIDGE REPLACEMENT	
								BRANCH DEVILS RIVER	
4318-04-00	MANITOWOC	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		11/25/16	T SCHLESWIG, ROCKVILLE ROAD	Advanced
								DESIGN/BRIDGE REHAB	
								SHEBOYGAN RIVER	
4318-04-71	MANITOWOC	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		02/12/19	T SCHLESWIG, ROCKVILLE ROAD	Advanced
								CONST/BRIDGE REHAB	
								SHEBOYGAN RIVER	
4362-02-00	MANITOWOC	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		11/25/16	T CATO, CTH S	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								MANITOWOC RIVER BRIDGE	
4362-02-71	MANITOWOC	LOC-STR	205	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999		12/10/19	T CATO, CTH S	Advanced
								CONST/BRIDGE REPLACEMENT	
								MANITOWOC RIVER BRIDGE	
4991-00-96	MANITOWOC	LOC-STR	206	\$0 - \$99,999	\$0 - \$99,999		04/25/17	C MANITOWOC, HECKLER ROAD	Advanced
								DESIGN/RESURFACE OVERSIGHT ONLY	
								STH 151 - VIEBAHN STREET	
4991-00-97	MANITOWOC	LOC-STR	206	\$500,000 - \$749,999	\$500,000 - \$749,999		12/10/19	C MANITOWOC, HECKLER ROAD	Advanced
								CONST/RESURFACE	
								STH 151 - VIEBAHN STREET	
1500-67-60	MANITOWOC	USH-010	303	\$750,000 - \$999,999	\$1,000,000 - \$1,999,999	05/09/17	01/14/25	REEDSVILLE-MANITOWOC	Deferred
								CONST/RDMTN	
								CTH P-CTH R	
9441-01-70	MARATHON	CTH-G	205	\$250,000 - \$499,999	\$250,000 - \$499,999		02/14/17	CTH J - USH 45	Advanced
								CONST/REHAB/DECK REPLACEMENT	
								TRAPPE RIVER BRIDGE B-37-0103	
6999-18-04	MARATHON	LOC-STR	206	\$0 - \$99,999	\$0 - \$99,999	06/25/17		V KRONENWETTER, OLD HIGHWAY 51	Deferred
								DESIGN OVERSIGHT/RECONDITION	
								KOWALSKI ROAD TO VILLAGE WAY DRIVE	
6999-18-74	MARATHON	LOC-STR	206	\$500,000 - \$749,999	\$0 - \$99,999	02/13/18		V KRONENWETTER, OLD HIGHWAY 51	Deferred

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								CONST/RECONDITION	
								KOWALSKI ROAD TO VILLAGE WAY DRIVE	
9029-02-00	MARINETTE	LOC-STR	206	\$250,000 - \$499,999	\$250,000 - \$499,999		02/25/17	T OF LAKE, CTH G	Advanced
								DESIGN/RECONDITIONING	
								CTH E-SPUR RD	
9029-02-71	MARINETTE	LOC-STR	206	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999		03/12/19	T OF LAKE, CTH G	Advanced
								CONST/RECONDITIONING	
								CTH E-SPUR RD	
9246-08-00	MARINETTE	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		01/25/17	T POUND, NORTH 1ST ROAD	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								LITTLE PESHTIGO RIVER BRIDGE	
9246-08-71	MARINETTE	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		12/10/19	T POUND, NORTH 1ST ROAD	Advanced
								CONST/BRIDGE REPLACEMENT	
								LITTLE PESHTIGO RIVER BRIDGE	
9246-09-00	MARINETTE	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		01/25/17	T POUND, NORTH 5TH ROAD	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								LITTLE PESHTIGO RIVER BRIDGE	
9246-09-71	MARINETTE	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		12/10/19	T POUND, NORTH 5TH ROAD	Advanced
								CONST/BRIDGE REPLACEMENT	
								LITTLE PESHTIGO RIVER BRIDGE	
9246-10-00	MARINETTE	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		01/25/17	T GROVER, TOWER HILL ROAD	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								LITTLE PESHTIGO RIVER BRIDGE	
9246-10-71	MARINETTE	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		12/10/19	T GROVER, TOWER HILL ROAD	Advanced
								CONST/BRIDGE REPLACEMENT	
								LITTLE PESHTIGO RIVER BRIDGE	
9670-09-44	MARINETTE	STH-180	303	\$0 - \$99,999	\$0 - \$99,999		03/25/16	MARINETTE - WAUSAUKEE	Advanced
								TIME WARNER CABLE P203 C9670-09-71	
								MARINETTE - CTH G	
9560-02-75	MARINETTE	USH-141	303	\$0 - \$99,999	\$500,000 - \$749,999		08/13/19	CITY OF NIAGARA	Advanced
								CONST/RW-NO	
								BETTERS COURT - PINE STREET	
1060-17-01	MILWAUKEE	IH -094	303	\$500,000 - \$749,999	\$500,000 - \$749,999	01/01/16		EAST WEST FREEWAY	Deferred
								PE/ROADWAY MAINTENANCE	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								70TH ST TO 16TH ST	
1060-34-75	MILWAUKEE	IH -894	301	\$0 - \$99,999	\$40,000,000 - \$44,999,999		03/13/18	ZOO IC, IH 894	Advanced
								CONST/RECONDITION	
								HALE IC TO LINCOLN AVE (MAINLINE)	
2060-18-00	MILWAUKEE	STH-038	303	\$0 - \$99,999	\$250,000 - \$499,999		01/01/16	CHASE AVE, CITY OF MILWAUKEE	Advanced
								PE/BRIDGE REPLACEMENT	
								BRIDGE OVER UP RR B40-571	
2030-13-00	MILWAUKEE	STH-100	303	\$0 - \$99,999	\$500,000 - \$749,999		01/01/16	108TH ST, CITY WEST ALLIS, GREENFLD	Advanced
								PE/ROADWAY MAINT	
								LAYTON AVE TO IH 94	
2030-13-70	MILWAUKEE	STH-100	303	\$0 - \$99,999	\$6,000,000 - \$6,999,999		09/10/19	108TH ST, CITY WEST ALLIS, GREENFLD	Advanced
								CONST/ROADWAY MAINT	
								LAYTON AVE TO IH 94	
1060-34-76	MILWAUKEE	USH-045	301	\$0 - \$99,999	\$750,000 - \$999,999		08/08/17	ZOO IC, NORTH LEG PREP WORK	Advanced
								CONST/SANITARY SEWER/PED PATH	
								SWAN BLVD TO NORTH AVE	
1009-39-55	NORTHEAST REGION WIDE	VAR-HWY	303	\$0 - \$99,999	\$0 - \$99,999		04/25/16	NE REGIONWIDE	Advanced
								JOURNAL VOUCHER-PLACEHOLDER	
								TRAFFIC DATA COLLECTION	
9227-01-27	NORTHWEST REGION WIDE	VAR-HWY	303	\$0 - \$99,999	\$0 - \$99,999	03/25/16	03/25/27	NORTHWEST REGION, CRACKFILL	Deferred
								DESIGN/MAINTENANCE/STN ANNUAL PLAN	
								VARIOUS HIGHWAYS (CRACKFILL)	
9108-02-00	OCONTO	LOC-STR	205	\$100,000 - \$249,999	\$100,000 - \$249,999		09/25/16	T UNDERHILL, CTH H	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								OCONTO RIVER BRIDGE	
9108-02-71	OCONTO	LOC-STR	205	\$500,000 - \$749,999	\$500,000 - \$749,999		11/12/19	T UNDERHILL, CTH H	Advanced
								CONST/BRIDGE REPLACEMENT	
								OCONTO RIVER BRIDGE	
9150-07-71	OCONTO	STH-032	303	\$100,000 - \$249,999	\$100,000 - \$249,999	05/09/17	12/08/20	SURING-MOUNTAIN	Deferred
								CONST/BRRHB B-42-0024	
								NORTH BRANCH OCONTO RIVER BRIDGE	
4657-25-02	OUTAGAMIE	LOC-STR	206	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999		08/25/16	T GRAND CHUTE, CTH CA	Advanced
								DESIGN/RECONSTRUCTION	
								CTH CB - CASALOMA DRIVE	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
4988-00-18	OUTAGAMIE	LOC-STR	206	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999		07/10/18	C KAUKAUNA, WISCONSIN AVENUE	Advanced
								CONST/REHABILITATION	
								US GOVT CANAL FOX RIVER	
6505-03-71	OUTAGAMIE	LOC-STR	206	\$3,000,000 - \$3,999,999	\$3,000,000 - \$3,999,999		01/08/19	T BLACK CREEK, CTH A	Advanced
								CONST/RECST RURAL CROSS SECTION	
								MAYFLOWER RD - STH 47	
6570-08-71	OUTAGAMIE	STH-055	303	\$3,000,000 - \$3,999,999	\$1,000,000 - \$1,999,999	11/10/20	12/12/17	SEYMOUR - ANGELICA	Advanced
								CONST/ RESURF R/W - YES	
								LAKE ROAD-NCL	
4075-24-51	OUTAGAMIE	STH-096	207	\$100,000 - \$249,999	\$100,000 - \$249,999	07/25/15	06/25/17	T DALE, CN RR XING	Advanced
								CONST/RR XING REPAIR	
								692426E, NEENAH SUB, MP 199.48	
5198-01-30	RICHLAND	CTH-Q	206	\$0 - \$99,999	\$0 - \$99,999		07/25/16	BOAZ - RICHLAND CENTER	Advanced
								DESIGN/SIGNING & GUARDRAIL	
								CTH E TO CTH Y	
5198-01-60	RICHLAND	CTH-Q	206	\$250,000 - \$499,999	\$250,000 - \$499,999		04/25/18	BOAZ - RICHLAND CENTER	Advanced
								CONST/SIGNING & GUARDRAIL	
								CTH E TO CTH Y	
5190-07-71	RICHLAND	STH-060	303	\$3,000,000 - \$3,999,999	\$5,000,000 - \$5,999,999	12/10/19	12/10/19	STH 80 - SLEEPY HOLLOW ROAD	Increase
								CONST OPS/MILL&OVERLAY/B-52-233	
								STH 80 EAST TO SLEEPY HOLLOW RD	
1005-11-43	ROCK	IH -039	302	\$0 - \$99,999	\$500,000 - \$749,999		06/25/16	ILLINOIS STATE LINE - MADISON	Advanced
								UTL OPS/1005-10-76/PARCEL 204	
								CTH O TO USH 14 INTERCHANGE NORTH	
5990-00-34	ROCK	LOC-STR	205	\$1,000,000 - \$1,999,999	\$3,000,000 - \$3,999,999	12/12/17	08/14/18	C JANESVILLE, W MILWAUKEE STREET	Increase
								CONST OPS/BRIDGE REPLACEMENT	
								ROCK RIVER BRIDGE P-53-0715	
5799-00-65	SAUK	LOC-STR	206	\$0 - \$99,999	\$500,000 - \$749,999		11/14/17	C REEDSBURG, SOUTH DEWEY AVENUE	Advanced
								CONST OPS/WATER SANITARY SEWER	
								RAILROAD STREET TO MAIN STREET	
8520-01-41	SAWYER	STH-077	303	\$0 - \$99,999	\$0 - \$99,999	12/25/15	07/25/16	HAYWARD - CLAM LAKE	Advanced
								UTL INTEREST 901/JUMP RVR ELEC COOP	
								CTH K/MOSQUITO BRK RD INTERSECTION	
6155-00-70	SHAWANO	CTH-M	205	\$750,000 - \$999,999	\$750,000 - \$999,999		03/12/19	MEISNER ROAD - SCHERTZ LANE	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								CONST/REPLACEMENT	
								S BR EMBARRASS RIVER BRDGE B580012	
4197-04-00	SHEBOYGAN	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		06/25/17	T MOSEL, LUELLOFF ROAD	Advanced
								DESIGN/BRRPL	
								SEVEN MILE CREEK BRIDGE	
4197-04-71	SHEBOYGAN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		03/10/19	T MOSEL, LUELLOFF ROAD	Advanced
								CONST/BRIDGE REPLACEMENT	
								SEVEN MILE CREEK BRIDGE	
4202-04-00	SHEBOYGAN	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		11/25/16	T SHERMAN, SILVER CREEK CASCADE RD	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								N BRANCH MILWAUKEE RIVER BRIDGE NOR	
4202-04-71	SHEBOYGAN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		07/09/19	T SHERMAN, SILVER CREEK CASCADE RD	Advanced
								CONST/BRIDGE REPLACEMENT	
								N BRANCH MILWAUKEE RIVER BRIDGE NOR	
4202-05-00	SHEBOYGAN	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		11/25/16	T SHERMAN, SILVER CREEK CASCADE RD	Advanced
								DSGN/REPLACEMENT	
								N BRANCH MILWAUKEE RIVER BRIDGE SOU	
4202-05-71	SHEBOYGAN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		07/09/19	T SHERMAN, SILVER CREEK CASCADE RD	Advanced
								CONST/REPLACEMENT	
								N BRANCH MILWAUKEE RIVER BRIDGE SOU	
4202-06-00	SHEBOYGAN	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		11/25/16	T SHERMAN, CREEK ROAD	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								SILVER CREEK BRIDGE	
4202-06-71	SHEBOYGAN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		07/09/19	T SHERMAN, CREEK ROAD	Advanced
								CONST/BRIDGE REPLACEMENT	
								SILVER CREEK BRIDGE	
4204-07-00	SHEBOYGAN	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999	11/25/16	10/25/16	T PLYMOUTH, WOODLAND ROAD	Advanced
								DESIGN/BRRPL	
								MULLET RIVER BRIDGE	
4204-07-71	SHEBOYGAN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		03/10/19	T PLYMOUTH, WOODLAND ROAD	Advanced
								CONST/BRIDGE REPLACEMENT	
								MULLET RIVER BRIDGE	
4210-07-00	SHEBOYGAN	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		07/25/16	T GREENBUSH, CTH A	Advanced
								DESGN/BRIDGE REPLACEMENT	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								MULLET RIVER BRIDGE	
4269-05-00	SHEBOYGAN	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999	07/25/16	10/25/16	T SHEBOYGAN, CTH O	Advanced
								DESIGN/BRRPL	
								SHEBOYGAN RIVER BRIDGE	
4269-05-71	SHEBOYGAN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		03/12/19	T SHEBOYGAN FALLS, CTH O	Advanced
								CONST/BRIDGE REPLACEMENT	
								SHEBOYGAN RIVER BRIDGE	
4996-25-00	SHEBOYGAN	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		09/25/16	C SHEBOYGAN, PENNSYLVANIA AVE	Advanced
								DESIGN/BRIDGE REHAB	
								SHEBOYGAN RIVER BRIDGE	
4996-25-71	SHEBOYGAN	LOC-STR	205	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999		12/11/18	C SHEBOYGAN, PENNSYLVANIA AVE	Advanced
								CONST/REHAB	
								SHEBOYGAN RIVER BRIDGE	
4540-27-50	SHEBOYGAN	STH-032	303	\$0 - \$99,999	\$100,000 - \$249,999		10/25/19	VILLAGE OF CEDAR GROVE	Advanced
								CONST/RESURF IMPROVEMENT	
								UPRR XING SURFACE 180176E	
4015-17-60	SHEBOYGAN	STH-057	303	\$500,000 - \$749,999	\$500,000 - \$749,999	12/14/21	12/10/19	PLYMOUTH - KIEL	Advanced
								BRIDGE PAINTING	
								SHEBOYGAN RIVER & OTTER CK BRIDGES	
1000-16-02	SOUTHEAST REGION WIDE	VAR-HWY	303	\$0 - \$99,999	\$0 - \$99,999		01/01/16	VARIOUS HIGHWAYS	Advanced
								ADJUST SEWRPC ORTHO FOR IMPROV PROJ	
								ADJUST SEWRPC ORTHO FOR IMPRVE PROJ	
1020-01-40	ST. CROIX	IH -094	303	\$0 - \$99,999	\$0 - \$99,999	12/25/15	12/25/16	HUDSON - BALDWIN	Advanced
								UTILITY/LEVEL OF EFFORT	
								CTH J BRIDGE B-55-0041	
1020-01-41	ST. CROIX	IH -094	303	\$0 - \$99,999	\$0 - \$99,999	12/25/15	12/25/16	BALDWIN - MENOMONIE	Advanced
								UTL INT 100/ST CROIX ELECTRIC COOP	
								CTH BB BRIDGE B-55-0048	
1020-01-42	ST. CROIX	IH -094	303	\$0 - \$99,999	\$0 - \$99,999	12/25/15	12/25/16	BALDWIN - MENOMONIE	Advanced
								UTL INT 101/BALDWIN TELECOM	
								CTH BB BRIDGE B-55-0048	
1021-01-42	ST. CROIX	IH -094	303	\$0 - \$99,999	\$0 - \$99,999	12/25/15	12/25/16	HUDSON - BALDWIN	Advanced
								UTL INT 51/BALDWIN TELECOM	
								200TH STREET BRIDGE B-55-0043	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
7146-00-71	TREMPEALEAU	CTH-D	205	\$500,000 - \$749,999	\$500,000 - \$749,999	02/12/19	02/11/20	ECL - ETTRICK	Deferred
								CONST/BRRL	
								S FORK OF BEAVER CREEK BR B610230	
9898-01-00	VILAS	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		06/25/16	T CONOVER, RUMMELS ROAD	Advanced
								DESIGN/REPLACEMENT	
								WISCONSIN RIVER BRIDGE P-63-0018	
9898-01-70	VILAS	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999	04/10/18	03/12/19	T CONOVER, RUMMELS ROAD	Advanced
								CONST/REPLACEMENT	
								WISCONSIN RIVER BRIDGE P-63-0018	
3120-10-61	WALWORTH	USH-012	303	\$3,000,000 - \$3,999,999	\$3,000,000 - \$3,999,999	09/11/18	09/14/21	ELKHORN - WHITEWATER	Deferred
								CONST / RESURFACE	
								STH 20 TO USH 12/STH 67 SPLIT	
8813-00-70	WASHBURN	LOC-STR	206	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	01/14/20	04/09/19	SHELL LAKE - SARONA	Advanced
								CONST/RESURF	
								USH 63 TO SHALLOW LAKE ROAD	
1009-92-92	WASHINGTON	LOC-STR	207	\$0 - \$99,999	\$100,000 - \$249,999		06/25/17	PIONEER ROAD	Advanced
								WSOR CROSSING SIGNALS & GATES	
								VILLAGE OF RICHFIELD, WASHINGTON CO	
1009-92-93	WASHINGTON	LOC-STR	207	\$0 - \$99,999	\$0 - \$99,999		06/25/18	WACKER DRIVE	Advanced
								WSOR X-ING SIGNALS & GATES	
								CITY OF HARTFORD, WASHINGTON COUNTY	
2766-00-51	WAUKESHA	CTH-M	206	\$500,000 - \$749,999	\$500,000 - \$749,999		07/25/18	NORTH AVENUE	Advanced
								RR/UPGRADE RR WARNING DEVICES	
								CANADIAN PACIFIC & 390516T, 695498T	
2766-00-52	WAUKESHA	CTH-M	206	\$100,000 - \$249,999	\$100,000 - \$249,999		07/25/18	NORTH AVENUE	Advanced
								RR/UPGRADE RR CROSSING SURFACE	
								CANADIAN PACIFIC & CROSSING 390516T	
2766-00-53	WAUKESHA	CTH-M	206	\$100,000 - \$249,999	\$100,000 - \$249,999		07/25/18	NORTH AVENUE	Advanced
								RR/UPGRADE RR CROSSING SURFACE	
								CANADIAN PACIFIC & CROSSING 695498T	
1060-51-00	WAUKESHA	IH -094	303	\$0 - \$99,999	\$100,000 - \$249,999		01/01/16	EW FREEWAY	Advanced
								PE/TRAFFIC OPERATIONS STUDY	
								STH 83 TO STH 164	
2025-13-91	WAUKESHA	NON-HWY	303	\$0 - \$99,999	\$0 - \$99,999		06/25/17	CAPITOL DRIVE VIL & CITY PEWAUKEE	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								TRAFFIC MITIGATION	
								FIVE FIELDS ROAD TO STH 74	
2370-03-50	WAUKESHA	STH-164	207	\$100,000 - \$249,999	\$100,000 - \$249,999		07/25/16	STH 164, VILLAGE OF SUSSEX	Advanced
								RR/INSTALL NEW CROSSING SURFACE	
								UNION PACIFIC RR, XING 178794E	
2718-15-00	WAUKESHA	STH-164	303	\$0 - \$99,999	\$750,000 - \$999,999		01/01/16	CHINOOK PASS, TOWN OF WAUKESHA	Advanced
								PE/RESURFACE	
								CTH ES TO LES PAUL PARKWAY	
2025-14-71	WAUKESHA	STH-190	303	\$4,000,000 - \$4,999,999	\$8,000,000 - \$8,999,999	05/08/18	05/08/18	CAPITOL DR	Increase
								CONST/RESURFACE	
								CTH F TO BROOKFIELD ROAD	
6097-05-70	WAUPACA	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		03/14/17	T PELLA, SWAMP ROAD	Advanced
								CONST/REPLACEMENT	
								HYDES CREEK BRIDGE P-58-0053	
6424-03-70	WAUPACA	LOC-STR	206	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999		11/14/17	C WAUPACA, MAIN STREET	Advanced
								CONST/RECONSTRUCT	
								BADGER STREET TO GRANITE STREET	
4627-02-00	WINNEBAGO	LOC-STR	206	\$250,000 - \$499,999	\$250,000 - \$499,999		01/25/17	T VINLAND, CTH A	Advanced
								DESIGN/RECONSTRUCTION	
								INDIAN POINT - CTH GG	
6435-03-00	WINNEBAGO	LOC-STR	205	\$0 - \$99,999	\$0 - \$99,999		01/25/17	T NEKIMI, NEKIMI AVE	Advanced
								DESIGN/BRIDGE REPLACEMENT	
								WEYHURST CREEK BRIDGE	
6435-03-71	WINNEBAGO	LOC-STR	205	\$250,000 - \$499,999	\$250,000 - \$499,999		05/14/19	T NEKIMI, NEKIMI AVE	Advanced
								CONST/BRIDGE REPLACEMENT	
								WEYHURST CREEK BRIDGE	
1517-75-36	WINNEBAGO	OFF-SYS	302	\$0 - \$99,999	\$0 - \$99,999		05/25/16	USH 10-USH 10/STH 441	Advanced
								UTILITY/ P 518 MENASHA ELECTRIC	
								COUNTY CB-ONEIDA STREET	
1517-75-37	WINNEBAGO	OFF-SYS	302	\$0 - \$99,999	\$0 - \$99,999		05/25/16	USH 10-USH 10/STH 441	Advanced
								UTILITY/P505 TMENASHA SEWER	
								COUN TY CB-ONEIDA STREET	
1517-75-38	WINNEBAGO	OFF-SYS	302	\$0 - \$99,999	\$0 - \$99,999		05/25/16	USH 10-USH 10/STH 441	Advanced
								UTILITY/P522 TMENASHA WATER	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								COUN TY CB-ONEIDA STREET	
6430-12-71	WINNEBAGO	STH-076	303	\$11,000,000 - \$11,999,999	\$11,000,000 - \$11,999,999	11/10/20	11/12/19	USH 41 - CTH JJ	Advanced
								R/W-YES	
								STH 76 DIVIDED ENDS - CTH JJ	
1517-75-31	WINNEBAGO	USH-010	302	\$0 - \$99,999	\$0 - \$99,999		04/25/16	USH 10-USH 10/STH 441	Advanced
								UTILITY/PARCEL 619 MENASHA WATER	
								COUNTY CB-ONEIDA STREET	
1517-75-32	WINNEBAGO	USH-010	302	\$0 - \$99,999	\$0 - \$99,999		04/25/16	USH 10-USH 10/STH 441	Advanced
								UTILITY/PARCEL 605 MENASHA SEWER	
								COUNTY CB-ONEIDA STREET	
1517-75-33	WINNEBAGO	USH-010	302	\$0 - \$99,999	\$0 - \$99,999		04/25/16	USH 10-USH 10/STH 441	Advanced
								UTILITY/P 500 WE ENERGIES-ELECTRIC	
								COUNTY CB-ONEIDA STREET	
1517-75-34	WINNEBAGO	USH-010	302	\$0 - \$99,999	\$0 - \$99,999		04/25/16	USH 10-USH 10/STH 441	Advanced
								UTILITY/PARCEL 622 MENASHA WATER	
								COUNTY CB-ONEIDA STREET	
1517-75-35	WINNEBAGO	USH-010	302	\$0 - \$99,999	\$100,000 - \$249,999		04/25/16	USH 10-USH 10/STH 441	Advanced
								UTILITY/PARCEL 618 MENASHA ELECTRIC	
								COUNTY CB-ONEIDA STREET	
1517-07-49	WINNEBAGO	USH-041	302	\$0 - \$99,999	\$100,000 - \$249,999		05/25/16	USH 10 - USH 10/STH 441	Advanced
								CONST/UTILITY P622 C1517-07-74	
								COUNTY CB - ONEIDA STREET	
6934-06-70	WOOD	CTH-U	206	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999		11/12/19	V BIRON, CTH U	Advanced
								CONST/PVRPLA	
								STH 54 TO SOUTH BIRON DRIVE	
6995-11-72	WOOD	LOC-STR	206	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	03/13/18	11/14/17	C MARSHFIELD, EAST 29TH STREET	Advanced
								CONST/RECONSTRUCT	
								WASHINGTON AVENUE TO HUME AVENUE	
6933-00-56	WOOD	STH-173	207	\$0 - \$99,999	\$100,000 - \$249,999	06/25/16	06/25/17	BABCOCK - NEKOOSA	Advanced
								CONST/MISC	
								WCL RR CROSSING REPAIR 392 695T	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2016-2019 STIP
March 2016 Amendment**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Limit/Concept	Reason
1060-44-71	Waukesha	IH 094	SHR	\$1,000,000-\$1,999,999	\$1,000,000-\$1,999,999	Sep-15	Jun-16	IH 094 East West Freeway CTH F Between Ramp Terminals Const / Pavement Replacement	Deferred
0082-04-50	Portage/Rock	IH 039	SHR	\$100,000-\$249,999	\$100,000-\$249,999	Apr-16	Apr-16	Smart Work Zone Queue Study I- 39 Portage & Rock Counties Mis/Accel Innov Depl Grant	Advanced
0082-34-15	Statewide	Various Hwys	Traffic	\$7,000,000-\$7,999,999	\$7,000,000-\$7,999,999	May-16	May-16	Next Gen Adv Traffic System Mgmt Statewide Various Hwys ATMS	Advanced
	Statewide	I-94	Tiger Grant - Truck Parking Information Management System (TPIMS)	\$2,345,622	\$2,345,622		Design complete June1, 2017 Construction complete fall 2018	Rest Area #26 (Kenosha County) to Rest Area #62 (Dunn County) ITS project to detect and disseminate truck parking availability at public rest areas along the I-94 corridor from Illinois to Minnesota. Part of the MAASTO Truck Parking Information Management System.	Advanced

Advanced: Project moved into STIP Period

Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased

Decrease: Project Estimate Decreased