

City of Stoughton, West Main Street US 51 Hoel Avenue – Page Street

Alex Hagen, P.E.
WisDOT Project Manager

Business Information Meeting


October 29, 2019



Presentation Outline

- Project Location and Schedule
- Construction Work
- Detour Route
- Construction Staging
- Business Access During Construction
- Temporary Business Signs
- What WisDOT Can Do During Construction
- What Businesses Can Do During Construction

Project Area



Project Schedule

- Hoel Avenue to Van Buren Street
 - Project work starts after June 2, 2020 to avoid conflict with project 5155-02-83.
 - Project Completion date is October 9, 2020
- Van Buren Street to Page Street
 - Project work starts after June 15, 2020 to avoid conflict with City of Stoughton School District Operations.
 - Project work must be completed by August 28, 2020 to avoid conflict with City of Stoughton School District Operations.
- Work completed on STH 138, Gjertson St, Kings Lynn Rd, Van Buren St, Page St
 - Contractor will be given 10 calander days at each location to complete work

Construction Work


US 51 Project Includes:

- Hoel Avenue to Van Buren Street
 - Concrete Base Patching
 - Asphalt Overlay
 - Concrete Joint Repair
 - Milling existing concrete pavement in outside lanes
 - Curb Ramps (Within Existing R/W)
 - Curb & Gutter
 - Driveway Aprons
- Van Buren Street to Page Street
 - Pavement Replacement
 - Curb Ramps (Within Existing R/W)
 - Curb & Gutter
 - Driveway Aprons

Proposed Work

Hoel Avenue to Van Buren Street


- Spot replacement of concrete pavement.
- Concrete joint repair.
- Milling existing concrete pavement in outside lanes.
- 2-inch asphalt overlay.



Proposed Work


Van Buren Street to Page Street

- Full depth pavement replacement
 - 5.5-inches HMA
 - 6-inches Base Aggregate Dense
 - 10-inches Select Crushed Material



PROPOSED SECTION

US 51 Official Marked Detour Route



Stage 1


Construction Staging Stage 1

Work zone on south side of US 51

Estimated start date: June 2, 2020


- Work Zone
- Sideroads open at all times
- Sideroads have right in/right out access (no left turns or through movements)

NORTH



Stage 1

Construction Staging Stage 1 Median Island Near Hamilton Street




Stage 2

Construction Staging Stage 2

Work zone on south side of US 51


- Work Zone
- Sideroads open at all times
- Sideroads have right in/right out access (no left turns or through movements)
- Sideroads closed during Stage 2
- Alternate sideroad closures
One road needs to stay open while other is closed
- Short-term sideroad closures
~10 Calendar Days – not concurrent



Stage 2

Construction Staging Stage 2

Construction on south side of US 51



Right in/Right out access will be maintained to businesses and residences at all times.

Stage 3


Construction Staging Stage 3

Work zone on north side of US 51

- Work Zone
- Sideroads open at all times
- Sideroads have right in/right out access (no left turns or through movements)
- Alternate sideroad closures
One road needs to stay open while other is closed
- Short-term sideroad closures
~10 Calendar Days – not concurrent

* In addition to these closures there will be a one-day sideroad closure during milling operations and a one-day sideroad closure during paving operations.


NORTH



Stage 3

Construction Staging Stage 3

Construction on north side of US 51



Right in/Right out access will be maintained to businesses and residences at all times.

Stage 4

Construction Staging Stage 4


Work zone on south side of US 51

Estimated completion date: October 9, 2020

- Work Zone
- Sideroads open at all times
- Sideroads have right in/right out access (no left turns or through movements)

* In addition to these closures there will be a one-day sideroad closure during milling operations and a one-day sideroad closure during paving operations.
WIS 138 (south leg) will have flagging operations to maintain traffic during milling and paving operations.


NORTH



Stage 4

Construction Staging Stage 4

Construction on south side of US 51




Right in/Right out access will be maintained to businesses and residences at all times.

Business Access During Construction

- Vehicular access to business and residences provided on US 51 will be provided during construction
- Businesses with alternate access will be encouraged to use that access during construction.
- Contractor will have to coordinate in advance for driveway closures

Example of Business Access




TEMPORARY ACCESS TO DRIVEWAY DETAIL

Pedestrian Access During Construction

- Pedestrian access on at least one side of US 51 will be provided at all times

Example of Pedestrian Access



Advanced Notice of Closures

- Approx. 7 days notice prior to intersection closure
- Approx. 3 day notice prior to driveway closure
 - With weather 3 days may not always be possible

Closure Durations

- Driveways off US 51 closed for approximately:
 - Approx. 1-2 Days for roadway excavation
 - Approx. 3-4 Days for concrete pavement
 - Approx. 3-4 Days for curb & gutter
 - Approx. 3-4 Days for driveway apron

What WisDOT Can Do During Construction?

- Field staff will be on site during construction for response to questions or concerns affecting local businesses and residents.
- Send weekly updates via email describing the project progress and upcoming activities
- WisDOT “In this Together” website
 - Provides case studies and example of how other communities maintained business
- WisDOT Project Website providing project information
- Permit signs if desired by the City/Businesses

WisDOT's “In This Together” Website

<https://wisconsindot.gov/Pages/projects/in-together/default.aspx>



We will email this link to everyone who signs up for our email update list, so please sign up today.

What can businesses do?

- Plan Ahead
 - Work with the Chambers of Commerce to devise a plan for success during construction
- Work together to devise a creative plan or City Theme used to advertise business areas.
- Staying Informed
 - Staying in contact WisDOT and Construction Staff
 - Reading Weekly Construction Updates
- Work with City and other businesses to find alternate access points if needed
- Advertise
 - Keeping Customers Informed
 - Designate one person to filter access questions through
- City can post updates on their website

Questions?

- Alex Hagen, WisDOT Project Manager
 - 608-516-6501, Alex.Hagen@dot.wi.gov
- Karla Knorr, WisDOT Supervisor
 - 608-516-6507, Karla.Knorr@dot.wi.gov