

**June 29, 2020**  
**STSP (Standardized Special Provisions)**  
**Log of revisions**

<b>STSP #</b>	<b>STSP Name and Revision Comments</b>	<b>Date</b>
100-005	General: Revised date.	06/29/2020
107-026	Railroad Insurance and Coordination. – updated throughout.	
107-034	Railroad Insurance and Coordination. – updated throughout.	
107-200	Native American Hiring Provision. – updated throughout.	
203-010	Debris Containment Enter Structure Number, Item 203.0225.S – updated to encompass additional construction operations and facilities.	
211-010	Prepare CIR Foundation for HMA Layer Enter Project ID, 211.0600.S. – Removed. Item is now obsolete.	
211-030	Base Repair for CIR Layer, Item 211.0800.S. – updated throughout.	
327-010	Cold In-Place Recycling (CIR) Asphalt Base Layer, Item 327.1000.S; Asphalt Stabilizing Agent, Item 455.0770.S. – updated throughout.	
460-015	Reheating HMA Pavement Longitudinal Joints, Item 460.4110.S. – Removed. Item is now obsolete.	
460-075	HMA Pavement Longitudinal Joint Density. – new STSP. Formerly SPV from the QMP guidelines that is used with bid item 460.2005 Incentive Density HMA Pavement Longitudinal Joints.	
492-005	Sealing Cracks and Joints with Hot-Applied Sealant, Item 492.2010.S. – Removed. Item is now obsolete.	
492-010	Routing and Sealing Cracks and Joints with Hot-Applied Sealant, Item 492.2015.S; Cleaning and Sealing Cracks and Joints with Hot-Applied Sealant, Item 492.2020.S. – new STSP. Replacing STSP 492-005.	
502-020	Expansion Device, Item 502.3101. – updated bid item number to remove structure from bid item name. Item is now measured in LF. Item 502.3100 is now obsolete.	
502-021	Expansion Device Modular, Item 502.3111.S. – updated bid item number to remove structure from bid item name. Item is now measured in LF. Item 502.3110.S is now obsolete.	
509-030	Polymer Overlay, Item 509.5100. – updated throughout.	
526-010	Temporary Structure Station Enter Station. – STSP obsolete. Use the <a href="#">Special Provision from the Bureau of Structures</a> .	
531-005	Noise Barriers Single-Sided Sound Absorptive Enter Structure #, Item 531.0200.S – updated to latest AASHTO standards.	
531-010	Noise Barriers Double-Sided Sound Absorptive Enter Structure #, Item 531.0300.S – updated to latest AASHTO standards.	
531-015	Noise Barriers None-Absorptive Enter Structure #, Item 531.0400.S – updated to latest AASHTO standards.	

**June 29, 2020**  
**STSP (Standardized Special Provisions)**  
**Log of revisions**

<b>STSP #</b>	<b>STSP Name and Revision Comments</b>	<b>Date</b>
611-005	<b>Adjusting Manhole Covers, Item 611.8110</b> – updated standard spec reference.	
635-010	<b>Sign Supports Replacing Base Connection Bolts Legacy System, Item 635.9020.S.</b> – new STSP.	
642-010	<b>Field Office</b> – new STSP to provide sanitary station.	
643-040	<b>Dynamic Late Merge System, Item 643.1100.S.</b> – updated throughout.	
643-045	<b>Portable Automated Real-Time Traffic Queue Warning System, Item 643.1200.S.</b> – updated throughout.	
643-046	<b>Basic Traffic Queue Warning System, Item 643.1205.S.</b> – updated throughout.	
715-005	<b>Optimized Aggregate Gradation Incentive, Item 715.0710.</b> – updated tables.	