

Sample FIIPS Quantities Update Form
 (Click link for a working copy of this template: [FDM 19-5-5 A1.xlsx](#))

FIIPS Quantities Update Form

Prepared By:	Today's Date	Project Stage:

Construction Project ID	Limit	Highway	ASPHALT (Tons)	CONCRETE (Sq. Yards)	EXCAVATION (Cubic Yards)	BASE COURSE (Tons)	BRIDGE (Sq. Feet)	Milling (SQ.YARDS)	DIAMOND GRINDING (SQ.YARDS)	TRAFFIC STRIPING (LINEAL FT)	RUBBLIZING (SQ.YARDS)

Legend (Reference PMM 05-10-15 Definitions of Preliminary Quantity Fields)

ASPHALT	-Includes all tons of plant and road mixes including recycled and experimental mixes. -Does not include asphaltic materials (oil) or other additives.
CONCRETE	- Includes square yards of street/road pavements including full-depth concrete patches, gaps, and concrete base course. - Does not include sidewalks, driveways, curb & gutter, etc.
EXCAVATION	- Includes all cubic yards of excavation including common, rock, unclassified, marsh, borrow, etc.
BASE COURSE	- Includes all tons of gravel or crushed aggregate base course including all open-graded base courses, breaker run stone, and all truck-hauled pavement material recycled as base course.
BRIDGE DECK	- Includes all square feet of concrete deck area for bridge replacement, superstructure replacement, and bridge deck overlays. - Does not include bridge painting projects and box culverts or multiple pipe installation even if classified as a bridge.
MILLING	-Includes square yards of milling items for: removing pavement (concrete), butt joints, removing asphaltic surface, milling; removing asphaltic surface; butt joints; salvaged asphaltic pavement, milling; mill and relay asphaltic pavement, and pulverize and relay existing asphaltic pavement.
DIAMOND GRINDING	-Includes square yards of continuous diamond grinding.
TRAFFIC STRIPING	- Includes lineal feet of permanent and temporary pavement marking for lane line, edge lines, and centerlines. - Does not include pavement markings for incidental items such as crosswalks, stop lines, curbs, arrow, etc.
RUBBLIZING	- Includes square yards of rubblizing existing concrete pavement.